

# Project Data by County



County Wolfe                      City City of Campton  
 Project Name                      Campton Pedway Project  
 Project Applicant                City of Campton  
 Project Engineer                Wayne Simmons - Nesbitt Eng.  
 Project Administrator        Eunice Holland  
 Project Category                Pedways  
 Project Outline                The proposed project will use Enhancement Funds to create an extend the current pedway in the downtown area. Sidewalks in Campton east and west of Hwy 15. 3 phases 1) 2600' west of Hwy 15 2) 1450' east of Hwy 15 3) 2300' continued east of Hwy 15

Status                                Project is ready to begin Phase II. Phase II was granted in August 2009 in the amount of \$641,000.

Comments                         Fundingfor Phase I was awarded in the amount of \$175,000 on June 30, 2006.

Funding Source List	Amount
Local Match	\$47,360.00
TEA-21 (TE) (GOLD)	\$641,000.00
<b>Subtotal</b>	<b>\$688,360.00</b>

County Wolfe                      City City of Campton  
 Project Name                      West Campton Sewer Line Extension  
 Project Applicant                City of Campton  
 Project Engineer                 Bill Meadows  
 Project Administrator          Benny Hamilton  
 Project Category                 Wastewater Collection Extensions  
 Project Outline                  Construct 38,200 feet of waste water collection lines and grinder pump stations to serve approximately 200 households in the west Campton area of Wolfe Co. The project will also extend lines along Quillen's Chapel Road to enhance service to the Pine Ridge Regional Industrial Park.  
  
 Status                                The project is awaiting release of funds on the ARC grant being administered by USDA RD. The project status is as of March 31, 2012.

Comments

Funding Source List	Amount
ARC	\$525,000.00
CDBG	\$1,000,000.00
CORPS OF ENGINEERS	\$275,000.00
KIA	\$1,400,000.00
<b>Subtotal</b>	<b>\$3,200,000.00</b>



County Lee                      City City of Beattyville  
 Project Name                      Beattyville Pedway/Streetscape Project  
 Project Applicant                      City of Beattyville  
 Project Engineer  
 Project Administrator Eunice Holland  
 Project Category Pedways  
 Project Outline Restore pedways in 3 phases: 1) KY 11 to Locust Street Intersection 2) Main and Locust Street Intersections to Railroad Bridge 3) Entrance Gateway Element

Status Phase II was funded in August 2009 in the amount of \$600,000. Phase II will begin soon.

Comments Funding was awarded for Phase I in the amount of \$475,000 on June 30, 2006.

Funding Source List	Amount
	\$0.00
	\$600,000.00
<b>Subtotal</b>	<b>\$600,000.00</b>



County Breathitt City City of Jackson  
 Project Name New Water Storage Tank Project (HWY 476)  
 Project Applicant City of Jackson  
 Project Engineer Nesbitt Engineering  
 Project Administrator Jennifer McIntosh  
 Project Category Waterline Extension  
 Project Outline This project will construct a 200,000 gallon water storage tank for the City of Jackson Municipal Water System located at Lost Creek.  
 Project will be split into three separate contracts. Contract 1 is completed. Ronnie Mullins & Sons was the contractor and they installed a waterline along HWY 15 that connected the Quicksand line and HWY 15 line forming a loop of the system to increase pressure in the area. Contract 2 is for the tank. Welding Inc. is the contractor. To date they have cleared the area and are currently waiting for dry weather to construct the tank. Contract 3 is for the pump station. Ronnie Mullins & Sons is the contractor for this contract. Construction is underway on Contract 3 and is expected to completed March/April of 2012.  
 Status Contract 1 is completed. Contract 2 and 3 are currently under construction.  
 Comments updated 2/8/12

Funding Source List	Amount
AML	\$250,000.00
ARC	\$500,000.00
Coal Severance	\$150,000.00
Local	\$37,500.00
<b>Subtotal</b>	<b>\$937,500.00</b>

County Breathitt      City City of Jackson  
 Project Name            Jackson Independent Sidewalk Improvement Project  
 Project Applicant      City of Jackson, Jackson Ind., Jeff Nobl  
 Project Engineer  
 Project Administrator   Eunice Holland  
 Project Category       Pedways  
 Project Outline        Repairing existing sidewalks and constructing new  
                                  sidewalks along Highland Ave, Patton Ave, and Jefferson  
                                  Ave in Jackson. This project will provide a safer route for  
                                  students attending Jackson Independent School System.

Status                    Funding approved in August 2009 in the amount of  
                                  \$155,342.

Comments

Funding Source List	Amount
	\$0.00
Transportation Cabinet	\$155,342.00
<b>Subtotal</b>	<b>\$155,342.00</b>

County Letcher City City of Fleming-Neon  
 Project Name Haymond Kona Sewer Line Extension  
 Project Applicant City of Fleming-Neon  
 Project Engineer Kenvirons Engineering  
 Project Administrator Jennifer McIntosh  
 Project Category Wastewater Collection Extensions  
 Project Outline Project will provide service to more than 400 households from the Haymond area south to Kona. The total project consists of about 8 miles of collection lines at a cost of approximately \$2,728,888. The City of Fleming-Neon is the legal entity.

Status The contractor, Boca Enterprises has completed majority of the work and is expected to be finished by April. To date 342 residents have signed up for service.

Comments Updated 2/9/12

Funding Source List	Amount
Coal Severance	\$100,000.00
Coal Severance	\$388,888.00
EPA	\$1,500,000.00
LGEDF	\$500,000.00
USDA RD Grant	\$85,000.00
USDA RD Loan	\$255,000.00
<b>Subtotal</b>	<b>\$2,828,888.00</b>



County Knott City  
 Project Name Ball Creek WWTP  
 Project Applicant Troublesome Creek Environmental Authorit  
 Project Engineer R. M. Johnson Engineers  
 Project Administrator Jennifer McIntosh  
 Project Category Wastewater Treatment Plant (New)  
 Project Outline Construction of a new wastewater treatment plant with collection lines initially running to 85 of 430 potential customers, 2 businesses, 18 apartments and a car wash. Construction will be completed in two phases. Total Project cost is \$4,263,817  
 This project has been divided into two separate contracts. Contract 1 with Bristol Group is to build the facility. There are some minor items to be corrected on this project. Contract 2 with Cleary Construction is for the collection lines. The contractor has completed the line work.  
 Status Plant Expected to be online by March 2012  
 Comments Updated 2/9/12.

Funding Source List	Amount
Coal Severance	\$638,817.00
Coal Severance	\$450,000.00
Coal Severance	\$500,000.00
CORPS OF ENGINEERS	\$500,000.00
KIA	\$1,500,000.00
KIA	\$1,425,000.00
<b>Subtotal</b>	<b>\$5,013,817.00</b>

County Leslie                      City City of Hyden  
 Project Name                        Hyden Community Development Center Project  
 Project Applicant                    City of Hyden  
 Project Engineer                    NONE at this time  
 Project Administrator                Carolyn Howard  
 Project Category                    City Services  
 Project Outline                      The project proposes to construct a Community Development Center to be located on top of the LKLP parking structure in Hyden, Leslie County, Kentucky.

Status                                The City has determined to seek funds for a feasibility study and for project design, as of July 31, 2009.

Comments                            Feasibility study and marketing survey complete June 2009.

Funding Source List	Amount
Coal Severance	\$50,000.00
To be determined	\$250,000.00
USDA RD Grant	\$50,000.00
<b>Subtotal</b>	<b>\$350,000.00</b>

County Knott City  
 Project Name Caney Creek Sewer Rehab Project  
 Project Applicant Knott County Water & Sewer District  
 Project Engineer RM Johnson Engineering, Inc.  
 Project Administrator Benny Hamilton  
 Project Category Wastewater Collection Rehabilitation  
 Project Outline The project will replace and repair the old sewer collection mains serving the City of Pippa Passes and surrounding areas.

Status Project was approved for a reduced grant amount (\$100,000 USDA, and \$250,000 Corps Section 531). The District is waiting on the Corps of Engineers authorization to proceed. Project status is as of March 31, 2012.

Comments

Funding Source List	Amount
CORPS OF ENGINEERS	\$250,000.00
Rural Development Grant	\$100,000.00
<b>Subtotal</b>	<b>\$350,000.00</b>

County Knott                      City City of Hindman  
 Project Name                      Hindman System Improvements Project  
 Project Applicant                City of Hindman  
 Project Engineer                 RM Johnson Engineering, Inc.  
 Project Administrator         Benny Hamilton  
 Project Category                 Water System Renovation  
 Project Outline                 The project has been converted to an interconnect project. The City has completed two of the three interconnects with the Knott County Water District. Hindman still needs to recalibrate pumps and reroute piping at the old treatment plant in order to fully utilize the water from the Carr Creek Plant.

Status                                The construction is complete and the pump station is now in operation. The status is as of March 31, 2012.

Comments

Funding Source List	Amount
ARC	\$50,000.00
Economic Recovery Fund	\$45,173.00
KIA	\$45,000.00
<b>Subtotal</b>	<b>\$140,173.00</b>

County Letcher City  
 Project Name Pioneer Horse Trail Project  
 Project Applicant Letcher County Fiscal Court  
 Project Engineer None at this time  
 Project Administrator Benny Hamilton  
 Project Category Tourism  
 Project Outline The project will construct a horse trail along the ridgeline of Pine Mountain adjacent to the Little Shepherd Trail.

Status The trail development is now underway, and should be complete sometime this year. The status is as of March 31, 2012.

Comments

Funding Source List	Amount
Local	\$40,000.00
<b>Subtotal</b>	<b>\$40,000.00</b>

County Wolfe City  
 Project Name Wolfe County Community Center Development Project  
 Project Applicant Wolfe County Fiscal Court  
 Project Engineer  
 Project Administrator Benny Hamilton  
 Project Category County Services  
 Project Outline This project will be Phase I of three to renovate the old Wolfe County High School for use as a county community center. Phase I consists of renovations to the plumbing and electrical; cafeteria; and dining hall.

Status The Architectural firm is now completing their design of the renovations for the building. Status is as of March 31, 2012

Comments

Funding Source List	Amount
	\$0.00
	\$0.00
CDBG	\$250,000.00
<b>Subtotal</b>	<b>\$250,000.00</b>

County Owsley City  
 Project Name Owsley County Community Center Project  
 Project Applicant Owsley County Fiscal Court  
 Project Engineer None at this time  
 Project Administrator Carolyn Howard  
 Project Category County Services  
 Project Outline The project will construct a new county community center on property currently owned by the Fiscal Court. It will be located adjacent to the county garage. The county is completing the environmental assessment and is working to hire an architect in order to move forward and bid the project as soon as possible.

Status Phase I is complete and Phase II should begin this summer. Project status is as of March 31, 2012..

Comments An Engineer has been procured and is working on the basic building design.

Funding Source List	Amount
ARC	\$80,000.00
CDBG	\$500,000.00
Coal Severance	\$250,000.00
USDA RD Grant	\$100,000.00
<b>Subtotal</b>	<b>\$930,000.00</b>

County Breathitt      City City of Jackson  
 Project Name            Jackson Intake Replacement Project WX21025102  
 Project Applicant      City of Jackson  
 Project Engineer        Nesbitt Engineering - Ora Main  
 Project Administrator   Jennifer McIntosh  
 Project Category        Water System Renovation  
 Project Outline         Project will replace the City of Jackson's raw water intake. Project will also include the installation of a grit removal system and all necessary appurtenances to comply with DOW requirements.  
                                   Project has already replaced the river bore behind the Sewell Center, increasing pressure to residents. The intake site work has been completed. The remainder of funds will spent on equipment for the water department.  
 Status                    The Intake and River Bore are completed. Remaining funds have been requested to purchase equipment for the department.  
 Comments                Update 6/14/11

Funding Source List	Amount
KIA	\$1,500,000.00
<b>Subtotal</b>	<b>\$1,500,000.00</b>



County Breathitt      City City of Jackson  
 Project Name            Jackson Hopsital Tank  
 Project Applicant      City of Jackson  
 Project Engineer        Nesbitt Engineering  
 Project Administrator   Jennifer McIntosh  
 Project Category        Waterline Extension  
 Project Outline         Will construct a 200,000 gallon tank located near the  
                                  existing unusable tank on Lakeside Drive. Will include 1  
                                  booster station and approximately 1500 linear feet of line.  
                                  Will service the Hospital and assist in job retention.  
 Status                    Funds pending - other sources of funding are currently  
                                  being sought.  
 Comments                Updated 2/8/12

Funding Source List	Amount
ARC	\$500,000.00
Coal Severance	\$105,000.00
EDA	\$605,000.00
<b>Subtotal</b>	<b>\$1,210,000.00</b>

County Letcher                      City City of Jenkins  
 Project Name                            Cane & McPeaks Branch Waterline Extension WX2113304  
 Project Applicant                      City of Jenkins  
 Project Engineer                        Nesbitt Eng. - Mat t Curtis  
 Project Administrator                 Carolyn Howard  
 Project Category                        Waterline Rehabilitation  
 Project Outline                         Will replace waterlines along HWY 805 and adjacent streets to improve service to Cane & McPeaks Br. Will also install new hydrants.

Status                                      Funding has recently been confirmed for project. Will bid out soon and construction should start in early spring. Project 95% complete October 2010.

Comments                                updated 2/16/10

Funding Source List	Amount
Coal Severance	\$400,000.00
USDA RD Grant	\$0.00
USDA RD Loan	\$0.00
<b>Subtotal</b>	<b>\$400,000.00</b>



County Perry City City of Vicco  
 Project Name Wastewater Treatment Plant Phase II  
 Project Applicant City of Vicco  
 Project Engineer Ron Johnson  
 Project Administrator Angelia Hall  
 Project Category Wastewater Collection Rehabilitation  
 Project Outline Phase II of the project will allow for 5% match of EPA funds for project SX21193105 which provided lift station and gravity sewer repairs to reduce I/I. Phase II will also replace the existing WWTP with a new 125,000 GPD Plant. EEC is requesting project replace existing plant with package treatment plant.  
 Status March 2012 the City of Vicco requested to utilize the committed funding through LGEDF funds to rehab the existing tank by adding a chlorine chamber and temporarily bypass the existing plant so they can drain and patch holes in it.  
 Comments Updated 3/26/12 Vicco intends to seek funding for plant replacement at a later date. The rehab is to allow them to get in compliance and avoid further violations.

Funding Source List	Amount
ARC	\$500,000.00
CDBG	\$1,000,000.00
CORPS OF ENGINEERS	\$500,000.00
EPA	\$500,000.00
KIA	\$500,000.00
LGEDF	\$200,000.00
<b>Subtotal</b>	<b>\$3,200,000.00</b>

County Letcher City  
 Project Name KY HWY 160 Premium Water Line Extension  
 Project Applicant Letcher County / Letcher County Water  
 Project Engineer BELL Engineering  
 Project Administrator Benny Hamilton  
 Project Category Waterline Extension  
 Project Outline Project will construct waterlines along HWY 160 in the Premium area of rural Letcher County. Phase I is complete, and Phase II is expected to begin sometime this year.  
  
 Status Phase II is anticipated to begin around September 2012. Status is as of March 31, 2012.  
  
 Comments

Funding Source List	Amount
ARC	\$500,000.00
Coal Severance	\$388,000.00
<b>Subtotal</b>	<b>\$888,000.00</b>

County Letcher City  
 Project Name HWY 1410 Knott County Interconnector  
 Project Applicant Letcher County/Letcher County Water  
 Project Engineer BELL Engineering  
 Project Administrator Benny Hamilton  
 Project Category Waterline Extension  
 Project Outline Project will construct water lines along HWY 1410 and provide for water storage for an interconnect project with the Knott County Water and Sewer District -- Water Service from the Carr Creek Water Treatment Plant.

Status Project is 100% complete and the final administrative funds will be drawn and the project closed by June 2012. Status is as of March 31, 2012.

Comments

Funding Source List	Amount
AML	\$450,000.00
Coal Severance	\$1,000,000.00
<b>Subtotal</b>	<b>\$1,450,000.00</b>

County Letcher City  
 Project Name Red Star Ulvah Water Project  
 Project Applicant Letcher County/Letcher County Water  
 Project Engineer BELL Engineering  
 Project Administrator Benny Hamilton  
 Project Category Waterline Extension  
 Project Outline Project will construct water lines in the Red Star, Ulvah, Hallie sections of Letcher County.

Status The project is 95% complete the only remaining items are resurfacing blacktop areas that were damaged during construction. The Contractor is waiting for the asphalt plant to open to finish work, anticipated May. Project status is as of March 31, 2012.

Comments

Funding Source List	Amount
Coal Development Fund	\$750,000.00
Coal Severance	\$850,000.00
<b>Subtotal</b>	<b>\$1,600,000.00</b>

County Letcher City  
 Project Name Thornton Area Water Line Project  
 Project Applicant Letcher County/Letcher County Water  
 Project Engineer BELL Engineering  
 Project Administrator Benny Hamilton  
 Project Category Waterline Extension  
 Project Outline Project will construct water lines in the Thronton area of Letcher County.

Status The project is now under construction and should be complete by August 2012. Project status is as of March 31, 2012.

Comments

Funding Source List	Amount
Coal Development Fund	\$500,000.00
<b>Subtotal</b>	<b>\$500,000.00</b>

County Letcher City  
 Project Name Millstone Water Line Project  
 Project Applicant Letcher County/Letcher County Water  
 Project Engineer BELL Engineering  
 Project Administrator Benny Hamilton  
 Project Category Waterline Extension  
 Project Outline Project will construct water lines in the area of Millstone in Letcher County.

Status The project is waiting on the availability of water for the service. Status is as of March 31, 2012.

Comments

Funding Source List	Amount
Coal Severance	\$750,000.00
<b>Subtotal</b>	<b>\$750,000.00</b>



County Letcher City  
 Project Name Pert Creek; Pine Creek; and Cram Creek Water Line Projec  
 Project Applicant Letcher County/Letcher County Water  
 Project Engineer BELL Engineering  
 Project Administrator Benny Hamilton  
 Project Category Waterline Extension  
 Project Outline Project will extend water lines along Per, Pine, and Cram  
 Creek in rural Letcher County.

Status The pre-construction meeting is scheduled for April 17th.  
 It is anticipated that construction will begin by May 1st,  
 2012. Status is as of March 31, 2012.

Comments

Funding Source List	Amount
AML	\$1,200,000.00
Coal Severance	\$250,000.00
<b>Subtotal</b>	<b>\$1,450,000.00</b>

County Letcher City  
 Project Name Cumberland River Water Line Project  
 Project Applicant Letcher Coutny/Letcher County Water  
 Project Engineer Vaughn and Melton Engineering  
 Project Administrator Benny Hamilton  
 Project Category Waterline Extension  
 Project Outline Project will construct water lines in the Cumberland River area of rural Letcher County. The Water District continues to struggle with attempts to work out a water purchase agreement to supply finished water to area residents.

Status Mr. Joe Burns from Ky Rural Water Association is assisting the District to try to move this project forward, specifically with identifying a time frame for potential agreements with Cumberland, which have stalled. Status is as of March 31, 2012.

Comments

Funding Source List	Amount
Coal Severance	\$1,250,000.00
<b>Subtotal</b>	<b>\$1,250,000.00</b>

County Letcher                      City City of Whitesburg  
 Project Name                            CRAFTS COLLEY SEWER EXTENSION  
 Project Applicant                        CITY OF WHITESBURG  
 Project Engineer                         SUMMIT  
 Project Administrator                    Annette Napier  
 Project Category                         Wastewater Collection Extensions  
 Project Outline                         EXTENSION OF SEWER SERVICE TO 171 NEW  
    CUSTOMERS IN THE CRAFTS COLLEY AREA  
    FUNDING APPLICATIONS ARE BEING DEVELOPED  
    AT THIS TIME. PRELIMINARY ENGINEERING  
    REPORT IS UNDERWAY  
 Status                                      AWAITING AUDIT TO MEET THRESHHOLD  
    REQUIREMENTS IN ORDER TO APPLY FOR CDBG  
    FUNDING ( AS OF 3/27/12)

Comments

Funding Source List	Amount
ARC	\$500,000.00
CDBG	\$1,000,000.00
PRIDE	\$500,000.00
Rural Development	\$202,500.00
Rural Development	\$472,500.00
<b>Subtotal</b>	<b>\$2,675,000.00</b>

County Breathitt      City City of Jackson  
 Project Name            Wastewater Lift Station Rehabilitation Project  
 Project Applicant      City of Jackson  
 Project Engineer        Nesbitt Engineering  
 Project Administrator   Jennifer McIntosh  
 Project Category        Wastewater Collection Rehabilitation  
 Project Outline         This project will rehabiltate various lift stations throughout the City's system. The lift stations included are: Full Gospel Deliverance Church LS, Miller's Trailer Court LS, Jackson Lions Club LS, Carl Combs (Quicksand) LS, LS located at 255 Quicksand road, Bridge Hollow LS, South Jackson LS, Jackson Village LS, LBJ Elementary School LS, and the Lakeside Drive LS. Three of the lift stations are in direct flow of the water treatment plant's intake system.

Status                    ARC funding Pending, SRF application was approved. Will go to the KIA board in April 2012.

Comments

Funding Source List	Amount
ARC	\$500,000.00
KIA	\$700,000.00
<b>Subtotal</b>	<b>\$1,200,000.00</b>

County Breathitt City City of Jackson  
 Project Name Jackson Splash Park  
 Project Applicant City of Jackson  
 Project Engineer  
 Project Administrator Jennifer McIntosh  
 Project Category City Park  
 Project Outline The City of Jackson wishes to install a Splash Park at Douthitt Memorial Park. The park will provide residents and alternative to a public swimming pool for recreation.

Status project will be resubmitted for LWCF funding in April 2012.

Comments

Funding Source List	Amount
Coal Severance	\$75,000.00
Land and Water Conservation	\$75,000.00
<b>Subtotal</b>	<b>\$150,000.00</b>

County Leslie City  
 Project Name Emergency Police Vehicles  
 Project Applicant Leslie County Fiscal Court  
 Project Engineer  
 Project Administrator Carolyn Howard  
 Project Category Sheriff's Department  
 Project Outline Funds will be used to purchase 2 4x4 Emergency Police Vehicles

Status Applied October 2010

Comments

Funding Source List	Amount
Local	\$17,253.00
Rural Development	\$51,759.00
<b>Subtotal</b>	<b>\$69,012.00</b>

County Owsley City  
 Project Name Purchase of Garbage Compactor Truck  
 Project Applicant Owsley County Fiscal Court  
 Project Engineer  
 Project Administrator Carolyn Howard  
 Project Category County Equipment  
 Project Outline Funds will be used to purchase a Trash Compactor for the  
 Owsley County Solid Waste Department  
 Applied October 2010

Status

Comments

Funding Source List	Amount
Local Match	\$20,000.00
Rural Development	\$60,000.00
<b>Subtotal</b>	<b>\$80,000.00</b>

County Owsley City  
 Project Name Emergency Vehicle Purchase  
 Project Applicant Owsley County Fiscal Court  
 Project Engineer  
 Project Administrator Carolyn Howard  
 Project Category Sheriff's Department  
 Project Outline Funds will be used to purchase a fully equipped Police  
 Emergency Vehicle for the Owsley County Sheriff's  
 Department  
 Applied October 2010

Status

Pending

Comments

Funding Source List	Amount
Local Match	\$10,722.00
Rural Development	\$32,166.00
<b>Subtotal</b>	<b>\$42,888.00</b>

County Wolfe City  
 Project Name Emergency Vehicle Purchase (Pumper/Tanker)  
 Project Applicant Hazel Green Fire Department  
 Project Engineer  
 Project Administrator Carolyn Howard  
 Project Category Fire Department  
 Project Outline Funds will be used to purchase a new Pumper/Tanker truck for the Hazel Green Fire Department. This project will allow the department to open a second fire station.

Status Applied October 2010  
 Comments

Funding Source List	Amount
Local Match	\$110,000.00
Rural Development	\$100,000.00
<b>Subtotal</b>	<b>\$210,000.00</b>

County Letcher City City of Fleming-Neon  
 Project Name Emergency Vehicle Purchase  
 Project Applicant City of Fleming Neon  
 Project Engineer  
 Project Administrator Carolyn Howard  
 Project Category City Police Department  
 Project Outline Funds will be used to purchase a fully equipped Police Vehicle for the City Police

Status Applied October 2010. Public Hearing held October 18, 2010

Comments

Funding Source List	Amount
Local Match	\$8,668.00
Rural Development	\$26,003.00
<b>Subtotal</b>	<b>\$34,671.00</b>

County Breathitt City  
 Project Name Back-Hoe Purchase  
 Project Applicant Breathitt County Fiscal Court  
 Project Engineer  
 Project Administrator Carolyn Howard  
 Project Category County Equipment  
 Project Outline Funds will be used to purchase a Backhoe for the County Road Department for maintenance of ditch lines and work on county roads.

Status October 2010 Pending Grant approval  
 Comments

Funding Source List	Amount
Local Match	\$15,602.00
Rural Development	\$46,806.00
<b>Subtotal</b>	<b>\$62,408.00</b>

County Knott City  
 Project Name Lower Ball Water Line Extensions  
 Project Applicant Knott Co. Water & Sewer District  
 Project Engineer RM Johnson, Engineering  
 Project Administrator Benny Hamilton  
 Project Category Waterline Extension  
 Project Outline The project has been bid and the notice to proceed has been issued.

Status Construction is now underway and is approximately 95% complete, and should be fully completed by June 2012. Status is as of March 31, 2012.

Comments

Funding Source List	Amount
Coal Severance	\$1,150,000.00
<b>Subtotal</b>	<b>\$1,150,000.00</b>



County Wolfe                      City City of Campton  
Project Name                      Flat Mary HWY 15 Water line extension project  
Project Applicant                City of Campton  
Project Engineer                 BELL  
Project Administrator          Benny Hamilton  
Project Category                 Waterline Extension  
Project Outline                  Project has been bid and construction is now underway.

Status                                Project is under construction at this time and should be completed by June 2012. Status is as of March 31, 2012.

Comments

Funding Source List	Amount
AML	\$1,000,000.00
<b>Subtotal</b>	<b>\$1,000,000.00</b>

County Knott City  
 Project Name Carr Creek Water Plant Upgrade  
 Project Applicant Knott Co. Water & Sewer District  
 Project Engineer RM Johnson Engineering  
 Project Administrator Benny Hamilton  
 Project Category Water Treatment Plant (Expansion)  
 Project Outline This project proposes to expand the existing water plant from 2 million gallons per day to 4 million gallons per day to meet the growing demand in Knott, Letcher, and Perry Counties

Status The project is currently in the funding development phase. Status is as of March 31, 2012.

Comments

Funding Source List	Amount
AML	\$500,000.00
ARC	\$600,000.00
EDA	\$350,000.00
KIA	\$250,000.00
LGEDF	\$800,000.00
<b>Subtotal</b>	<b>\$2,500,000.00</b>

County Breathitt City  
 Project Name South Fork, Canoe and Houston Water Line Extensions Pro  
 Project Applicant Breathitt County Water District  
 Project Engineer Nesbitt Engineering  
 Project Administrator Jennifer McIntosh  
 Project Category Waterline Extension  
 Project Outline Project will extend water lines to the South Fork area, Canoe area, Houston area, Cecil Clair property, Bethany Road and additional areas. Will also rehab the Town Hill and HWY 52 Pump Stations.  
 Contract 1 is for the South Fork Phase I water line. The contractor is G&W Construction. Contract 2 is for the South Fork Phase I water tank. This contract is with Welding Inc. Contract 3 is with H2O and is for the Houston area. Currently awaiting authority to award from DOW on Contracts 1 and 2.  
 Status Houston and South Fork Phase I have been bid. Waiting on environmental clearance from DOW and EPA on other projects.  
 Comments Updated 2/8/12

Funding Source List	Amount
CDBG	\$566,000.00
EPA	\$485,000.00
KIA	\$400,000.00
KIA	\$2,500,000.00
KIA	\$275,000.00
Local	\$7,000.00
<b>Subtotal</b>	<b>\$4,233,000.00</b>

County Perry City  
 Project Name KRADD Regional GPS of Manholes, Valves & Hydrants P  
 Project Applicant Perry County Fiscal Court  
 Project Engineer  
 Project Administrator Angelia Hall  
 Project Category Regional Projects (ADD wide)  
 Project Outline The project involves collecting GPS coordinates and various other data on each manhole, water valve and fire hydrant in the following counties and cities in the KY River ADD region: the City of Jackson, Breathitt County, the City of Hindman, the City of Pippa Passes, Knott County, Troublesome Creek Environmental Authority, the City of Beattyville, Lee County, the City of Hyden, Leslie County, the City of Whitesburg, the City of Fleming-Neon, the City of Jenkins, Letcher County, the City of Booneville, Owsley County, the City of Hazard, the City of Vicco, the Village of Buckhorn, Perry County, the City of Campton and Wolfe County.

Status Multi County Coal Severance Grant Application submitted 3/22/12

Comments Updated 3/26/12

Funding Source List	Amount
Coal Severance	\$137,200.00
<b>Subtotal</b>	<b>\$137,200.00</b>

County Perry City  
 Project Name Perry County Regional Water Supply Feasibility Study  
 Project Applicant Perry County Fiscal Court  
 Project Engineer R.M. Johnson Engineering, Inc.  
 Project Administrator Angelia Hall  
 Project Category Water Source  
 Project Outline The Perry County Fiscal Court would like to conduct a feasibility study on the current and future water supply of Perry County. The scope of the study involves inventorying the existing water systems and what they can support to meet the future needs of Perry County residents, population and water demand projections, water withdrawal and treatment from Buckhorn Lake and transmission and distribution facilities. The project will also explore purchasing water from Knott County Water District to provide water to unserved residents in Perry County.

Status Funded through KIA with 100% Grant in the amount of \$30,000

Comments LGEDF Application withdrawn March 2012 due to John Clevinger with KIA called and offered to fund through KIA with 100% grant in the amount of \$30,000.  
 Updated 3/26/12

Funding Source List	Amount
KIA	\$30,000.00
<b>Subtotal</b>	<b>\$30,000.00</b>

County Perry                      City City of Hazard  
 Project Name                      Hazard Sanitary Sewer Trunk Rehabilitation Project  
 Project Applicant                City of Hazard  
 Project Engineer                 H.A. Spalding, Inc.  
 Project Administrator         Angelia Hall  
 Project Category                 Wastewater Collection Rehabilitation  
 Project Outline                 The project will replace the main sewer line that runs through downtown Hazard. The existing line is over 50 years old and comprised of concrete and galvanized pipe. Parts of the existing line is above ground and are exposed to the elements and other areas of the line directly cross the watershed increasing the risk of contamination of the watershed. The project will install 12,600 LF of PVC/Ductile pipe and replace 15 manholes.  
    Had to withdraw work on CDBG application due to Bryan Kirby is in the process of submitting an CDBG application for the City of Hazard for a water project. Per phone conversation with Carlos Combs, City Manager the City of Hazard prefers to seek the CDBG for the water project 1st and pursue other funding sources for the sewer rehab project.  
 Status                                Looking for funding sources.  
 Comments                         Updated 3/26/12

Funding Source List	Amount
ARC	\$500,000.00
CORPS OF ENGINEERS	\$500,000.00
Rural Development Grant	\$501,453.00
To be determined	\$1,000,000.00
To be determined	\$710,057.00
<b>Subtotal</b>	<b>\$3,211,510.00</b>

County Perry                      City City of Hazard  
 Project Name                      Darfork Sanitary Sewer Extension Project  
 Project Applicant                City of Hazard  
 Project Engineer                 H.A. Spalding, Inc.  
 Project Administrator          Angelia Hall  
 Project Category                 Wastewater Collection Extensions  
 Project Outline                  The project will extend the sanitary sewer system from KY Highway 476 along Darfork Road to a 24 acre site located on KY Highway 80. The project will include the construction of approximately 2,350 LF of 8" gravity line and 3,500 LF of 6" force main line. The project also includes the construction of one lift station. The project will service the new East Perry County Elementary School which will have a student capacity of 600 students and approximately 55 staff. The project will also service approximately 7 households on Darfork Road and allow for development of the 100+ acre site surrounding the new school.

ARC Application submitted January 30, 2012

Status                                Pending Funding

Comments                          Updated 3/26/12

Funding Source List	Amount
ARC	\$384,000.00
Local Match	\$96,095.00
<b>Subtotal</b>	<b>\$480,095.00</b>

County Letcher City  
 Project Name Pine Mountain Water Study  
 Project Applicant Letcher County Fiscal Court  
 Project Engineer Nesbitt Engineering, Inc.  
 Project Administrator Angelia Hall  
 Project Category Water Source  
 Project Outline The Letcher County Fiscal Court would like to do a study on the water supply availability in the Pine Mountain region of Letcher County. The study involves 3 phases. The first phase involves examining historic geological records and studies. After this information is compiled, interviews will be made with professionals with specific knowledge of this region. And based on the results, in the final phase an exploratory well will be drilled to determine if fresh water can be located in this mountain, including flow test to determine the viability of serving the City of Jenkins and surrounding areas. The project could serve as a permanent water source or back up water source for public water systems in Letcher, Harlan and Pike Counties.  
 ARC application submitted February 1, 2012; MCCA application submitted March 6, 2012

Status Pending Funding

Comments Updated 3/26/12

Funding Source List	Amount
ARC	\$100,000.00
LGEDF	\$125,000.00
<b>Subtotal</b>	<b>\$225,000.00</b>



County Breathitt City  
 Project Name Robinson FK, Fire Trail, KY 205, War Creek, Roark BR W  
 Project Applicant Breathitt County Water District  
 Project Engineer Nesbitt Engineering  
 Project Administrator Jennifer McIntosh  
 Project Category Waterline Extension  
 Project Outline This project will extend water lines to approximately 65 households in the Robinson Fork, Fire Trail, Ky 205, War Creek Road and Roark Branch areas of Breathitt County  
 An application has been submitted to ARC and a request has been made to legislatures for funding for this project.  
 Status Updated 2/9/12  
 Comments

Funding Source List	Amount
ARC	\$500,000.00
Local-Single Coal Severance	\$298,000.00
<b>Subtotal</b>	<b>\$798,000.00</b>

County Owsley City  
 Project Name Spencer Fork Community Resources Center  
 Project Applicant Spencer Fork Community Church  
 Project Engineer  
 Project Administrator Benny Hamilton  
 Project Category County Services  
 Project Outline Project will consruct a 2,500 square foot community resources center at Spencer Fork area of Owsley County.  
 Status Project is in the funding development stage as of March 31, 2012  
 Comments

Funding Source List	Amount
Local Match	\$70,000.00
Rural Development Grant	\$30,000.00
<b>Subtotal</b>	<b>\$100,000.00</b>

County Letcher                      City City of Whitesburg  
 Project Name                        UPPER BOTTOM WATER LINE REPLACEMENT PROJ  
 Project Applicant                    CITY OF WHITESBURG  
 Project Engineer                     SUMMIT ENGINEERING  
 Project Administrator                Annette Napier  
 Project Category                     Waterline Rehabilitation  
 Project Outline                        Project will replace an aging 4" waterline in the Upper Bottom residential area with a new 6" water line. The existing line is located directly on top of the existing gravity sewer line. This project will also relocate the new water line for easier maintenance of the gravity sewer.

Status                                    Funding has been approved, anticipated bid opening in May, 2012.

Comments

Funding Source List	Amount
KIA	\$100,000.00
<b>Subtotal</b>	<b>\$100,000.00</b>

County Owsley                        City City of Booneville  
 Project Name                        Booneville Highway 11 Water Main Replacement  
 Project Applicant                    City of Booneville  
 Project Engineer                     CMW, Inc.  
 Project Administrator                Annette Napier  
 Project Category                     Waterline Rehabilitation  
 Project Outline                        Replacement of water main along Highway 11. Project being broken into two phases, with Phase 1 being a pump station.

Status                                    Funding approved, Anticipated to be bid by June 1, 2012.

Comments

Funding Source List	Amount
KIA	\$428,366.00
<b>Subtotal</b>	<b>\$428,366.00</b>

County Owsley City City of Booneville  
 Project Name Sag Hollow Subdivision Sewer Extension  
 Project Applicant City of Booneville  
 Project Engineer CMW, Inc.  
 Project Administrator Annette Napier  
 Project Category Wastewater Collection Extensions  
 Project Outline Extending sewer from the Sag Hollow Golf Course into the planned subdivision  
  
 Status Funding is in place, awaiting developer's final approval on sub division layout. Anticipated bidding in July 2012.

Comments

Funding Source List	Amount
KIA	\$195,303.00
<b>Subtotal</b>	<b>\$195,303.00</b>

County Owsley City City of Booneville  
 Project Name Solomon Branch Waterline Extension  
 Project Applicant City of Whitesburg  
 Project Engineer Summit  
 Project Administrator Annette Napier  
 Project Category Waterline Extension  
 Project Outline new waterlines to the Solomon Branch area to improve service to 50 existing customers. This project will satisfy a current agreed order.

Status Funding is in place, and project is under construction.

Comments

Funding Source List	Amount
ARC	\$150,000.00
Coal Severance	\$50,000.00
<b>Subtotal</b>	<b>\$200,000.00</b>

County Perry City  
 Project Name Perry County Various Waterlines Project  
 Project Applicant Perry County  
 Project Engineer HA Spalding  
 Project Administrator Annette Napier  
 Project Category Waterline Extension  
 Project Outline extension of water to the following areas of Perry County:  
 Devils Skull, Doc Hollow, Fort Branch, Ladder Branch,  
 Pump Hollow, Beehive, Slabtown and Upper River Road

Status Funding applications are being developed at this time.  
 Comments

Funding Source List	Amount
CDBG	\$1,000,000.00
Coal Development Fund	\$550,000.00
<b>Subtotal</b>	<b>\$1,550,000.00</b>

County Knott City  
 Project Name Knott Co. KRCC Expansion HWY 80 project  
 Project Applicant Knott Co. Fiscal Court  
 Project Engineer RM Johnson Engineering  
 Project Administrator Benny Hamilton  
 Project Category Buisness Expansion  
 Project Outline Project Will construct approximately 5,000 linear feet of  
 6" water line to serve the proposed new KRCC facility off  
 of HWY 80 at Bearville.

Status The project is in the funding development stage as of  
 March 31, 2012  
 Comments

Funding Source List	Amount
EDA	\$250,000.00
LGEDF	\$247,600.00
<b>Subtotal</b>	<b>\$497,600.00</b>

County Perry City  
 Project Name Perry County Sanitation District WWTP  
 Project Applicant Perry County  
 Project Engineer Nesbitt  
 Project Administrator Annette Napier  
 Project Category Water Treatment Plant (New)  
 Project Outline Construction of a new 112,000 gallon Wastewater Treatment Plant in the Chavies area to serve 200 customers

Status awagind funding from RD and Coal Severance. Currently working on environmental review for CWSRF portion of funding.

Comments

Funding Source List	Amount
Coal Severance	\$661,700.00
CWSRF	\$1,000,000.00
EPA	\$478,000.00
Rural Development	\$862,300.00
<b>Subtotal</b>	<b>\$3,002,000.00</b>

County Wolfe City  
 Project Name Hazel Green Helechawa Community Park  
 Project Applicant Wolfe Co. Fiscal Court  
 Project Engineer None  
 Project Administrator Benny Hamilton  
 Project Category County Park  
 Project Outline Project will install park equipment and a 1,500 foot walking track at the Helechawa interchange of the Mountain Parkway across from the Agriculture Industrial Park property.  
 Status Project is currently in the funding development stage as of March 31, 2012.

Comments

Funding Source List	Amount
Land and Water Conservation	\$40,051.00
Local Match	\$40,052.00
<b>Subtotal</b>	<b>\$80,103.00</b>

County Letcher City City of Jenkins  
 Project Name Jenkins Splash Park Project  
 Project Applicant City of Jenkins  
 Project Engineer  
 Project Administrator Benny Hamilton  
 Project Category City Park  
 Project Outline The project proposes to construct a splash park to be located adjacent to the new swimming pool at near the high school baseball fields off of Lakeside Drive in Jenkins, KY.

Status Project is currently in the funding development stage as of March 31, 2012.

Comments

Funding Source List	Amount
Land and Water Conservation	\$70,000.00
Local Match	\$70,000.00
<b>Subtotal</b>	<b>\$140,000.00</b>

County Wolfe City City of Campton  
 Project Name Campton City Park expansion project  
 Project Applicant City of Campton  
 Project Engineer None  
 Project Administrator Benny Hamilton  
 Project Category City Park  
 Project Outline The City is proposing to construct a basketball court and install a rocking playground ship within the existing city park area.

Status The project is ready to begin development of this phase.

Comments

Funding Source List	Amount
LGEDF	\$20,000.00
Local	\$7,000.00
<b>Subtotal</b>	<b>\$27,000.00</b>

County Knott City  
 Project Name Carr Creek Waterline Extension, HWY 582 Phase IV  
 Project Applicant Knott County  
 Project Engineer RM Johnson Engineering  
 Project Administrator Benny Hamilton  
 Project Category Waterline Extension  
 Project Outline The project will construct water lines along KY HWY 582 from the current line end and connect to KY RTE 7 in rural Knott County. The project will provide lines along side roads as funding allows for this grant cycle.

Status Project is in the funding development stage at this time. It is expected to be partially funded after July 1, 2012.

Comments

Funding Source List	Amount
AML	\$1,400,000.00
<b>Subtotal</b>	<b>\$1,400,000.00</b>



County Knott City  
 Project Name Various Hollows Waterlines extension project  
 Project Applicant Knott County Water & Sewer District  
 Project Engineer RM Johnson Engineering  
 Project Administrator Benny Hamilton  
 Project Category Waterline Extension  
 Project Outline The Water District proposes to construct approximately 160,000 linear feet of 6"; 4" and 3" waterlines to various hollows within rural Knott County. The project is estimated to serve approximately 590 unserved households with potable water.

Status Project is in the funding development stage as of March 31, 2012.

Comments

Funding Source List	Amount
LGEDF	\$500,000.00
Rural Development Grant	\$1,084,500.00
Rural Development Loan	\$2,500,000.00
<b>Subtotal</b>	<b>\$4,084,500.00</b>

County Knott City  
 Project Name Quicksand area waterline extension project  
 Project Applicant Knott County Water & Sewer District  
 Project Engineer RM Johnson Engineering  
 Project Administrator Benny Hamilton  
 Project Category Waterline Extension  
 Project Outline The District is proposing to construct approximately 114,000 linear feet of 8" ductile iron water main, and 3" PVC water distribution line to serve approximately 170 unserved households with potable water.

Status The project is currently in the funding development stage as of March 31, 2012.

Comments

Funding Source List	Amount
LGEDF	\$1,000,000.00
Rural Development Grant	\$1,758,600.00
USDA RD Loan	\$1,400,000.00
<b>Subtotal</b>	<b>\$4,158,600.00</b>

County Letcher City  
 Project Name Deane Area Water Line Extension Project  
 Project Applicant Letcher County Fiscal Court  
 Project Engineer Bell Engineering, Inc.  
 Project Administrator Benny Hamilton  
 Project Category Waterline Extension  
 Project Outline The project will construct approximately 29,750 linear feet of pipe including 8" ductile iron, 4" ductile iron and 3" PVC water distribution pipe and serve approximately 86 unserved households with potable water.

Status Project is under construction as of March 31, 2012

Comments

Funding Source List	Amount
AML	\$1,000,000.00
LGEDF	\$150,000.00
<b>Subtotal</b>	<b>\$1,150,000.00</b>

