

Joey Mosley – HMB Engineering
John Meyer – HMB Engineering
Troy Hearn – Kentucky Cabinet for Health & Family Services
Brent Register – OTT Hydromet
Joe Jacobs – Big Sandy ADD
Barry Davis – Office of Rural & Secondary Roads
Kenny Morgan – Office of Rural & Secondary Roads
Diana Radcliff – BFW Engineering
Keith Damron – AEI
Quentin Smith – DLZ Corporation
Tyler Jones – DLZ Corporation
Joel Holcomb – LJB Inc.
Mike Hill – Summit
Don Schierer – KIA

CALL TO ORDER

The KRADD Regional Transportation Planning Committee meeting was called to order at 11:04 AM by Chairman Mayor Todd DePriest and he welcomed those in attendance in person and virtually.

APPROVAL OF MINUTES

Judge Terry Adams made the motion to approve the Minutes from the February 9, 2022 meeting. The motion was seconded by Judge Jeff Noble. Motion carried. The Minutes are on file in the KRADD office.

SPECIAL PRESENTATIONS

KY 30 Project in Owsley/Jackson Counties, Joey Mosley, Principal-in-Charge with HMB Professional Engineers Engineering

Bicycle/Pedestrian Master Plans, Troy Hearn, Health Program Administrator with the Kentucky Cabinet for Health and Family Services

Scott Melton IT/GIS Technician with KRADD provided an update on the KRADD Master Plans we have been working on with the Kentucky River District Health Department: Completed: 2021: Hazard – Perry County 2022: Letcher County, Booneville – Owsley County, Hyden – Leslie County, and Hindman – Knott County Up next: Beattyville – Lee County, Campton – Wolfe County 2023: Jackson – Breathitt County – hopefully we will be approved for funding. As Plans are finalized and approved by the City Councils and Fiscal Courts, they will be posted on the KRADD Webpage.

BUSINESS

- ❖ Highway Plan: The Enacted Highway Plan was approved in April and is being developed in its final format. Eunice Holland, KRADD Associate Director of Community & Economic Development/Transportation Planner, will email once released and provide copies to the Mayors and Judges.

- ❖ Local Meetings: Mrs. Holland will schedule meetings in June with County Judges and Mayors to review the Highway Plan and review projects for changes and discuss new projects.
- ❖ Hazard Mitigation Plan Update – Tabitha Haddix, KRADD Community & Economic Development Planner, will begin June 1st and will be scheduling meetings with every county and city.
- ❖ ARC Advisory Group Network Appalachia: Eunice has been asked to serve on the– meeting in Chattanooga May 16th -18th. Representatives from the 13 states along with ARC and other federal agencies will be in attendance. Mrs. Holland and Jeremy Edgeworth who spoke at our RTC Meeting last year are the representatives from Kentucky.
- ❖ New Projects
 - Breathitt KY 1110 – pavement break
 - Letcher KY 343 – drainage
 - Letcher US 23 – turn lanes at Raven Rock

HIGHWAY DISTRICT OFFICE UPDATE (updates are attached)

- ❖ District 10 – Jason Blackburn provided updates for projects in Breathitt, Lee, Owsley, Perry and Wolfe Counties.
- ❖ District 11 – Keenan Jones is the new Planning Engineer and he is in a training today. The update for Leslie County is that the construction of the US 421 bridge over Stinnett Creek plans to be completed by August.
- ❖ District 12 – Charlie Dale provided updates for projects in Knott and Letcher Counties.

RURAL & MUNICIPAL ROAD AID UPDATE

- ❖ Barry Davis (D10 & D12) and Kenny Morgan (D11): Agreements for FY23 have been sent out. If you have Flex requests, please send a list. HB 241 prevents discretionary money to be used for Economic Development.

ADJOURNMENT

With no further business Craig Lindon made the motion to adjourn the meeting. Judge Terry Adams seconded the motion. The meeting adjourned at 11:57 AM. The next meeting will be Wednesday, August 10, 2022. The meeting will be held in person at the KRADD Conference Room. There will be a virtual option.

KENTUCKY RIVER ADD -- Breathitt, Lee, Owsley, Perry and Wolfe Counties



KYTC DISTRICT 10 UPDATE ON HIGHWAY PLAN

COUNTY	ITEM #	Description	Route	CURRENT Project PHASE	REMARKS
PERRY	10-0051.00	Culvert replacement in Hardburly		Construction	
BREATHITT	10-376.00	IMPROVE KY-15 FROM THE INTERSECTION OF NEW KY-15/30 TO INTERSECTION OF KY-1812.	KY 15	Design/RW	
LEE	10-292.10	I-75 TO MOUNTAIN PARKWAY; RECONSTRUCT KY-11 FROM 0.5 MILE SOUTH OF KY-587 TO 0.65 MILE NORTH OF KY-52 IN BEATTYVILLE AND CONSTRUCT BRIDGE OVER KENTUCKY RIVER.	KY 11	Construction	
OWSLEY	10-279.60	RECONSTRUCT KY 30 FROM KY 847 IN OWSLEY COUNTY TO US 421 IN JACKSON COUNTY	KY 30	Construction	
BREATHITT	10-9020	Updating traffic signs, replacing guardrail, and upgrading advanced warning beacons on KY 15 at Marie Roberts- Caney Ele. School	KY 15	Construction	Working on Construction Details
PERRY	10-209.00	IMPROVE KY-476 FROM KY-15X IN WALKERTOWN TO NORTH OF WALKER CORNETT ROAD IN WABACO.	KY 476	Design	
PERRY	10-8906.00	SAFETY IMPROVEMENTS ON KY-80 FROM LESLIE COUNTY LINE TO KY-451. (16CCN)	KY 80	Right of Way/Utility	August letting
PERRY	10-9015	Perform Low Cost Safety Improvements on KY 80 from KY 451 to MP 7.054 in Perry County.	KY 80	Construction	
BREATHITT	10-0375.00	IMPROVE KY-205 FROM NORTH OF KY-1812 TO SOUTH OF PEGGS FORK RD.	KY 205	Design	
BREATHITT	10-5014	Rockfall Mitigation on KY 15 from 0.593 mile North of Beverly Road to KY 1098/KY 1812.	KY 15	Design	
LEE	10-292.40	RECONSTRUCT KY-11 FROM 0.5 MILE SOUTH OF KY-587 TO 0.65 MILE NORTH OF KY-52 IN BEATTYVILLE AND CONSTRUCT BRIDGE OVER KENTUCKY RIVER.	KY 11	Design	
WOLFE	10-0168	Mountain Parkway	KY 9009	Construction	Construction expected to start mid 2022
PERRY	10-269.20	Reconstruction of KY 15 from Bonnyman to near KY 28	KY 15	Design	
PERRY	10-80100	New Entrance to Wendell Ford Airport	New	Design	
PERRY	10-9018	Hillside cut to Improve Sight Distance at KY 476 and KY 3351	KY 476	Design	
PERRY	10-9022	Restripe pavement markings and resurface pavement at the intersection of Hal Rogers Parkway and ARH Parkway at West Perry Elementary School	CS 1192	Construction	



KENTUCKY RIVER ADD - **KNOTT COUNTY**



KYTC **DISTRICT 12** UPDATE ON HIGHWAY PLAN

COUNTY	ITEM #	PHASE	FUNDING SOURCE	PHASE FUNDING	ROUTE	LENGTH	REMARKS, 02/09/2022	REMARKS, 05/11/2022
KNOTT	12-9004.70	Design			RECONFIGURE EXISTING BEACON FROM DIAGONAL TO BOX SPAN AND INSTEALL NEW HEADS AT INTERSECTION KY 15 & 160		Construction to begin soon.	
		R/W						
		Utilities						
		Construction	SAF	\$ 100,000.00				
KNOTT	VARIOUS	Design			BRIDGING KY DESIGN BUILD #1		Sly Branch and Huff Town Road completed. Construction completed on Collins Branch (Item 12-10002); in progress on Sly Branch.	Construction scheduled to begin on Huneycutt Road at end of April.
		R/W						
		Utilities						
		Construction						
KNOTT	12-8200	Design			NEW CONSTRUCTION OF ONE MILE STRETCH OF KY-1231 BEGINNING AT BRIDGE AFTER LEAVING KY-550. (04CCN)(06CCR)(08CCR)(10CCR)(12CC		Added in 2020 SYP. No activity expected this biennium.	
		R/W						
		Utilities						
		Construction	SPP 2024	\$ 4,660,000.00				
KNOTT	VARIOUS Guardrail	Design			KY 1231 - MP 6.14-6.43, 7.42-7.67. KY 1088 - MP 0.76-1.10, 2.18-2.44. KY 582 - MP 2.04-2.25, 5.39-5.60.		Added in 2020 SYP. Six (6) projects on three (3) routes this biennium. Two projects in July 2021 letting - both on KY 582.	One project in May 2022 letting - KY 1088.
		R/W						
		Utilities						
		Construction						
KNOTT	VARIOUS Asphalt	Design			Various Routes		Six routes recently awarded: KY 1087, KY 1231, KY 1393, KY 1697, KY 2029 and KY 2759.	
		R/W						
		Utilities						
		Construction						
KNOTT	VARIOUS FEMA flood repair	Design			Various FEMA and FHWA repair projects		KY 80, KY 160, KY 899 and KY 550.	
		R/W						
		Utilities						
		Construction						
		Design						
		R/W						
		Utilities						
		Construction						
		Design						
		R/W						
		Utilities						
		Construction						



KENTUCKY RIVER ADD - **LETCHER COUNTY**



KYTC **DISTRICT 12** UPDATE ON HIGHWAY PLAN

COUNTY	ITEM #	PHASE	FUNDING SOURCE	PHASE FUNDING	ROUTE	LENGTH	REMARKS, 02/09/2022	REMARKS, 05/11/2022
Letcher	12-1113	Design			KY 2034C BRIDGE OVER NORTH FORK OF THE KENTUCKY RIVER EAST OF US 119 AT COUGAR DRIVE (HIGH SCHOOL)		Project in April 2021 letting and project awarded. Construction completed.	
		R/W						
		Utilities						
		Construction	BR	\$ 973,000.00				
Letcher	12-1120	Design			KY3404 BRIDGE OVER POOR FORK OF CUMBERLAND RIVER, 100 FT SOUTH OF US 119.		Construction Complete.	
		R/W						
		Utilities						
		Construction	BR	\$ 420,000.00				
Letcher	12-8702	Design			IMPROVEMENTS TO KY 805 IN JENKINS		Project 8702.10 broken out and sponsored (remainder of 8702 project). ROW on this one now cleared. Waiting on construction funding.	
		R/W						
		Utilities						
		Construction		\$ 680,000.00				
Letcher	12-1125	Design			ADDRESS DEFICIENCIES OF BRIDGE ON HAMPTON BRANCH (CR1226) OVER COWAN CREEK		In Right-of-Way phase - funding authorized. No anticipated utility impacts.	ROW phase on-going.
		R/W	BR 2020	\$ 160,000.00				
		Utilities	BR 2020	\$ 110,000.00				
		Construction	BR 2020	\$ 320,000.00				
Letcher	12-9004.50	Design			LEFT TURN LANE AT THE INTERSECTION OF KY 15 & KY 3401.		SAFETY IMPROVEMENT PROJECT - 1 OF 4 INTERSECTIONS IN DISTRICT - IN DESIGN. Environmental clearance obtained - waiting on funding authorization.	
		R/W						
		Utilities						
		Construction	SAF	\$ 250,000.00				
Letcher	12-9011	Design			IMPROVE PAVEMENT FRICTION ON US 23 BETWEEN US 119 AND VA STATE LINE		Construction completed.	
		R/W						
		Utilities						
		Construction	SAF	\$ 400,000.00				
Letcher	12-199.10	Design			IMPROVE US-119 FROM NORTH OF KY-15 TO BRASS DRIVE		IN RIGHT-OF-WAY/UTILITY PHASE. WORKING ON ENVIRONMENTAL CLEARANCES. Pursuing FED funds for ROW and Utilities.	
		R/W	SPP 2021	\$ 1,300,000.00				
		Utilities	SPP 2022	\$ 1,200,000.00				
		Construction	FED 2024	\$ 10,060,000.00				
Letcher	12-199.15	Design			IMPROVE US-119 FROM COUGAR DRIVE TO BRASS DRIVE		Working on environmental clearances - pursuing ROW and Utility funding.	
		R/W						
		Utilities						
		Construction	FED 2022,23	\$ 12,550,000.00				
Letcher	various	Design			BRIDGING KY DESIGN BUILD #1		Craft's Colley, Paradise Lane, Henry Ison Hollow, Orchard Road and Sackett Loop open to traffic; Hancock Drive open to traffic but will finish paving in spring.	Construction started on Cornett's Branch Road.
		R/W						
		Utilities						
		Construction						
Letcher	12-199.50	Design			RECONSTRUCT US-119 THROUGH THE GATEWAY INDUSTRIAL PARK TO US-23 interchange.(16CCN)		In 2020 SYP. No RUC funding in this biennium. In Design Phase.	
		R/W	FED 2025	\$ 3,311,000.00				
		Utilities	FED 2025	\$ 1,294,000.00				
		Construction	FED 2026	\$ 18,340,000.00				



KENTUCKY RIVER ADD - **LETCHER COUNTY**



KYTC **DISTRICT 12** UPDATE ON HIGHWAY PLAN

COUNTY	ITEM #	PHASE	FUNDING SOURCE	PHASE FUNDING	ROUTE	LENGTH	REMARKS, 02/09/2022	REMARKS, 05/11/2022
Letcher	various guardrail	Design			Various guardrail projects.		15 guardrail installation projects this biennium. 11 projects completed including 8 along KY 931, 1 each on KY 7, KY 113 and KY 805.	
		R/W						
		Utilities						
		Construction						
Letcher	12-10017	Design	BR 2020	\$ 60,000.00	ADDRESS DEFICIENCIES OF KY 7 BRIDGE OVER CSX RR & N FK KY RIVER. (067B00038N)		Bridging KY project. Work in design phase.	
		R/W						
		Utilities						
		Construction	BR 2020	\$ 3,200,000.00				
Letcher	12-80113	Design	BR 2021	\$ 100,000.00	RECONSTRUCT THE BRIDGE OVER COLLIER'S CREEK BRIDGE TO CORRECT A DIP		Added in 2020 SYP. Currently in preliminary phase - looking at options. Design funds requested.	Note description in 2022 Recommended Plan is still incorrect.
		R/W	BR 2022	\$ 50,000.00				
		Utilities	BR 2022	\$ 50,000.00				
		Construction	BR 2022	\$ 175,000.00				
Letcher	12-80114	Design	SPP 2023	\$ 185,000.00	INSTALL A LEFT TURN AT INTERSECTION OF KY 15 AND KY 3401		Added in 2020 SYP. No DRUC funds this biennium. Working on additional funding for HSIP project in this area.	Note existing HSIP project in this area.
		R/W	SPP 2024	\$ 30,000.00				
		Utilities	SPP 2025	\$ 20,000.00				
		Construction	SPP 2026	\$ 750,000.00				
Letcher	12-80115	Design			INSTALL A GUARD RAIL ON KY 462 NEAR GORDON PARK		Added in 2020 SYP. No funding this biennium.	
		R/W						
		Utilities						
		Construction	GR 2026	\$ 10,000.00				
Letcher	Misc. Asphalt and FEMA projects	Design					Repair projects authorized for KY 7, KY 3401, KY 805, KY 317 and KY 931.	
		R/W						
		Utilities						
		Construction						